

COMMITMENT OCLASSIONS FORT WORTH ISD

2013 CAPITAL IMPROVEMENT PROGRAM (CIP)

CIP Update
Board of Education Meeting
July 15, 2014





CONSTRUCTION / CAPITAL PROJECTS OVERVIEW

Voter Approved Scope of Work

315 total new classrooms - 184 to be delivered by school year 2015/16

New Construction - \$109.3M

Four New Schools

Additions and Expansions - \$189M

- 15 Pre-Kindergarten Additions
- 29 Kitchen/Cafeteria Expansions
- 11 Classroom Additions
- 14 Field Houses

Renovations - \$59M

- Safety & Security Improvements
- DDC-Controls for HVAC Efficiency
- ADA and Miscellaneous Upgrades



Construction Budget \$357.3M





CONSTRUCTION / CAPITAL PROJECTS OVERVIEW

Board Approved Adjustments to Scope of Work

April 22, 2014

Richard J. Wilson Elementary and George C. Clarke Elementary

Due to site constraints including an underground water line and an existing easement at Richard J. Wilson ES, the six (6) classroom Pre-Kindergarten addition will require modification. Only two (2) of the classrooms will be constructed at Richard J. Wilson ES. Three (3) new classrooms will be added at George C. Clarke ES, as available space within the existing George C. Clarke ES will be used for one of the Pre-K classrooms resulting in a new addition at George C. Clarke ES of three classrooms.

W.M. Green Elementary and Glen Park Elementary

Due to an existing 40-foot easement at W.M. Green ES additions of classrooms at this location will require modification. W.M. Green ES was originally scheduled to receive an addition of eight (8) standard classrooms and eight (8) Pre-Kindergarten classrooms. Because of the existing site conditions, the additions will be revised to include eight (8) standard classrooms and four (4) Pre-K classrooms. The remaining four (4) classrooms will be constructed at Glen Park ES.

Note: See budget spreadsheet for amendments by campus







CONSTRUCTION / CAPITAL PROJECTS OVERVIEW

Board Approved Adjustments to Scope of Work

June 10, 2014

Westcliff Elementary and Alice Contreras Elementary

Westcliff ES currently has a significant amount of traffic at the site and increasing the capacity of the school would further strain the already congested site. Because of this constraint, the planned addition of four (4) Pre-K classrooms that was to be constructed at Westcliff ES will instead be constructed at Alice Contreras ES. Contreras ES can serve the target population given its geographical proximity to Westcliff ES.

Note: See budget spreadsheet for amendments by campus







CONSTRUCTION / CAPITAL PROJECTS UPDATE

STATUS OF PHASE 1 PROJECTS

Design

- Design Phase 18% Complete
- Design Development
 - New Westpark ES
- 95% Construction Documents
 - New Washington Heights ES
- Principal Orientation Meetings Complete

Construction

- BP 032 YWLA (Phase II)
 - 40% Complete
- BP 053 Safety & Security Upgrades (Elementary Schools)
 - General Contractor (GC) awarded on June 10
 - Delayed start; anticipated completion Fall 2014





Photo courtesy of WRA Architects





HUB & COMMUNITY OUTREACH UPDATE

HUB Participation

Program Manager

Fees Contracted: 42.9%

Architects/Engineers

Fees Committed: 35.7%

Outreach Activities/Events

- GC Lunch & Learn Sessions
 - 15 conducted; over 450 attended
- Western Hills HS Mentoring Program
 - Participating with A/E & Third Party consultants
- One-on-One Vendor Trainings
 - Competitive Sealed Proposal (CSP) and HUB Training
- Phase 1 Bid Preview: July 17 at Jean McClung MS
- Ground Breaking for New Washington Heights ES:
 October 9 (tentative)







CONSTRUCTION / CAPITAL PROJECTS UPDATE

Procurement Status - Completed

- Architectural/Engineering Services
- Registered Accessibility Specialists
- Geotechnical & Environmental Services
- Insurance Administration
- Printing
- Surety Support
- Hazmat Consultants
- Roof Consultants
- Materials Testing
- Test & Air Balancing Services
- Job Order Contracting General Contractors
- Moving Services

Procurement Status – In Process

- Technology Communication Distribution Consultants
- Hazmat Contractors
- Commissioning





CIP Construction/Capital Projects - \$357.3M

FWISD District Operations - \$30M

- Buses/Vehicles \$22M
- Furniture, Fixture & Equipment (FF&E) Refresh \$5.5M
- Student Uniforms & Instruments \$2.5M

FWISD Division of Technology - \$102.6M

- Network Electronics \$27.1M
- Student Mobile Devices (High Schools) \$15M
- Campus Based Computer/Printer Replacement \$60.5M





CIP Construction/Capital Projects - \$357,369,165

Total Encumbered To Date: (\$31,285,169)

Total Paid To Date: (\$7,924,239)

Subtotal: (\$39,209,408)

Available Budget as of 6/30/2014: \$318,159,757

Note: Available Budget at 6/30/2014 does not factor in year-end closing adjustments

(Detailed analysis provided in Board Packet)





FWISD District Operations -

\$30,000,000

Total Encumbered To Date: (\$ 573,974)

Total Paid To Date: (\$ 0)

Subtotal (\$ 573,974)

Available Budget as of 6/30/2014:

\$29,426,026

Encumbered amount is the purchase of 26 three-quarter ton trucks



FWISD Division of Technology -

\$102,600,000

Total Encumbered To Date: (\$13,558,240)

Total Paid To Date: (\$ 566,564)

Subtotal (\$14,123,804)

Available Budget as of 6/30/2014: \$88,476,196





TECHNOLOGY OVERVIEW - ROUND 1

Campuses

Network Electronics and Wi-Fi

- Desktop Computer Refresh
- Laptop Computer Refresh
- Promethean Projector Refresh
- Distance Learning Centers

Network Operations Center

Network Electronics and Wi-Fi

High School Mobile Device One-to-one

- Phase I and Phase II Schools Identified
- Summer Training Ongoing

\$12,697,058

\$5,217,730

\$1,596,897

\$2,756,419

\$2,836,000

\$315,510

\$1,401,248

\$1,401,248

Technology Budget \$102.6M Encumbered \$14,123,804





Follow us on
Facebook and Twitter
@FortWorth_ISD